

GO / NO-GO CHECKLIST

COLD WEATHER FOUNDATION WATERPROOFING

Can the selected system be applied and protected under the actual air, wall and forecast conditions?

1 Verify the Correct System

- Selected system matches the project's waterproofing or dampproofing needs
- Applicable product documents and project requirements have been reviewed
- Required primers and foundation details have been identified

GO ☐ NO-GO ☐

2 Confirm Material Storage

- Material was stored as directed and protected from freezing
- If material froze or its storage history is uncertain, pause and contact your Deco Representative

GO ☐ NO-GO ☐

3 Check Temperature Conditions and Weather Forecast

- Air temperature is at least 28°F and rising at application
- Check wall conditions and the forecast for application and drying
- Do not apply when rain is imminent
- If conditions are uncertain, pause and contact your Deco Representative

GO ☐ NO-GO ☐

4 Inspect the Foundation Wall

- Wall is sound, clean and free of frost, ice, debris and contaminants
- Verify green concrete and surface conditions meet the applicable product requirements
- Tie holes, joints and penetrations have been addressed as required

GO ☐ NO-GO ☐

5 Plan for Drying, Curing and Backfilling

- Follow product documents for drying, protection boards and backfilling
- Cold weather may extend drying; confirm readiness before the next operation
- For timing questions, contact your Deco Representative

GO ☐ NO-GO ☐

READY TO APPLY?

Proceed when the selected product documents and project requirements are met.

If conditions are uncertain, pause and contact your Deco Representative.

"dry as a bone"

DECO PRODUCTS, INC.

Proudly Made In The USA